NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PYZ/PMC/01/2017-18 Date: 30-08-2017

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of work: Improvements and asphalting to cross roads at Agrahara layout instead of Kogilu layout in Ward no 05

Item No	Description of work	Unit	Qty
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a)	Cum	3384.64
2	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b)	Cum	2463.72
3	KSRRB M100-1 Loading and unloading of stone boulder/stone aggregates/sand/.kanker/moorum. KSRRB M100-1:Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specification MORTH Chapter 1	Cum	5848.36
4	KSRRB 500-3. Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials and stacking of old serviceable materials with lead of 100 m. sequential spreading of the salvaged aggregates with fresh aggregates on prepared base and consolidating as per water bound macadam specifications including cost of all labour, HOM of machineries complete as per specifications. MORTH specification clause 501	Sqm	10488.42

Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Item No	Description of work	Unit	Qty
5	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum	5361.45
6	KSRRB M500-6.Providing and applying primer coat with S.S bitumen emulsion on prepared surface of granular base such as WMM including clearing of road surface and spraying primer at the rate of 0.60 kg/sqm using mechanical means complete as per specifications.	Sqm	16923.21
7	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder a and filler, transporting the hot mix to work site, laying with a paver finisher with to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 509 complete in all respects as per specifications. using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-ll (30 mm to 45 mm) with 5.4% VG-30 Bitumen	Cum	676.93
8	KSRRB M800-13: Road marking with hot applied thermoplastic compound with reflect rising glass beads on bituminous surface- providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface to level, uniform and free from streaks and holes complete as per specifications. MORTH specification No. 803, No. 1974	Sqm	776.84

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore